



## ACE Project Schedule

Program	Project	Current Status
<b>Grade Crossing Safety Improvements</b>	Corridor Safety Upgrade	Completed January 2004
	At-Grade Crossing Safety Improvements (Pomona)	Start Construction Winter 2020
	At-Grade Crossing Safety Improvements (Montebello)	Start Construction Summer 2021
	Maple Avenue Pedestrian Bridge (Montebello)	Start Construction Spring 2022
<b>Grade Separations</b>	Nogales Street - Alhambra Subdivision (Industry/West Covina)	Completed August 2005
	Reservoir Street (Pomona)	Completed December 2006
	Ramona Boulevard (El Monte)	Completed April 2008
	East End Avenue (Pomona)	Completed June 2008
	Brea Canyon Road (Industry/Diamond Bar)	Completed October 2008
	Sunset Avenue & Orange Avenue (Industry)	Completed December 2010
	Baldwin Avenue (El Monte)	Completed March 2015
	Nogales Street - L.A. Subdivision (Industry/L.A. County)	Completed June 2016
	Puente Avenue (Industry/L.A. County)	Completed April 2018
	Temple Avenue Train Diversion (Pomona)	Completed July 2018
	San Gabriel Trench (Ramona Street, Mission Road, Del Mar Avenue, San Gabriel Boulevard)	Completed September 2018
	Fairway Drive - L.A. Subdivision (Industry/L.A. County)	To Be Completed Spring 2023
	Fullerton Road - L.A. Subdivision (Industry/L.A. County)	To Be Completed Winter 2023
	Durfee Avenue (Pico Rivera)	To Be Completed Spring 2022
	Montebello Boulevard (Montebello)	Start Construction Summer 2021
	Turnbull Canyon Road (Industry/L.A. County)	Start Construction Summer 2022